SC/QC/110V-Y1/2021-22 Date: 28-03-2022

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Restoration and Improvements of Roads At Suryavamshi Layout, Synvika Vihara Layout, Sai Vihara Layout, Naidu Layout, Nagenahalli Layout And Surrounding Areas In Ward No-02 of Yelahanka Sub Division(PACKAGE NO-01)

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and	Cum	938.64	10	Per 100 cum	Meets Morth V Revision Standards
2	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending,	Ton	97.12	2	Per each dia	Meets Morth V Revision Standards
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	1588.93	32	Per 100 cum	Meets Morth V Revision Standards
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and	Cum	145.68	4	Per 100 cum	Meets Morth V Revision Standards
5	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165	Nos	14184.00	15	Per 1000 Nos	Meets Morth V Revision Standards
6	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, 60mm thick using cement and course sand	Sqm	721.10	2	Per 500 Sqm	Meets Morth V Revision Standards
7	Construction of granular sub-base Grading V as Sub-base and drainage layer by providing coarse graded crushed stone	Cum	1652.20	5	Per 400 cum	Meets Morth V Revision Standards

AE-2
A.E.E
AE-02

SILICON
CONSULTING ENGINEERS

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
8	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet	Cum	2202.93	11	Per 200 cum	Meets Morth V Revision Standards
9	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading,	Cum	550.73	6	Per 100 cum	Meets Morth V Revision Standards
10	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed	Cum	440.59	5	Per 100 cum	Meets Morth V Revision Standards
11	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size	Cum	393.47	4	Per 100 cum	Meets Morth V Revision Standards
12	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with	Cum	393.47	4	Per 100 cum	Meets Morth V Revision Standards

AE-2

A.E.E

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

AE-02

For Slicon Consulting Engineers